## **RESIDENTIAL START UP CHECK LIST**

Cond. Model #	Serial #			
Evap. Model #	Serial #			
AH/Furn. Model #	Serial #			
Elec. Heat Model #	Serial #			
OwnerPhon	e # Start Up Date			
Owner Address				
Installing Contractor	Start Up Mechanic			
Check and verify model numbers to in	nsure proper match up			
Install field accessories as required (F	Follow accessory installation instructions)			
If installing a TXV, carefully tighten co	onnections and install/insulate sensing bulb			
Prior to energizing the system, inspect and verify field wiring, including access	et all factory electrical connections (tighten as needed) assories.			
Verify thermostat parameters have be	een set to jobsite requirements			
Inspect and set pin selections on air handler, furnace and condensing unit (if applicable)				
Install primary and secondary drains as per I/O and local codes				
Install line set, purging with Nitrogen while brazing (Leak check refrigeration system)				
Evacuate to below 500 microns (Must stay below 1000 microns for 7 minutes)				
Calculate and weigh in refrigerant charge (Refer to application data sheet)				
Furnaces: Leak check all gas line connections, then verify a complete and solid ground exists				
Furnaces: If converting to LP verify the correct kit has been used and installed.				
Furnaces: Measure inlet gas pressure Measure manifold gas pressure				
All Heating Systems: Measured Temp	perature Rise (Adjust airflow as needed)			
Refrigeration Systems: Verify airflow, performance. If heat pump, operate in	operate for 15 minutes, then measure/record n both heating and cooling modes			
Perform all other start up procedures data fields on page 2 of this documer	outlined in the installation instructions and complete the			
Balance system airflow to each room	to insure proper distribution			
Provide owner with information packet, explaining thermostat and system operation				





## Air Conditioning & Heat Pump Systems

## **Start-Up Information Sheet**

Record the data below as a permanent record the unit is performing as expected on start up.

LL: Pressure	Temperature	Saturated Temperature	Subcooling	OD Db Temp	
SL: Pressure  Measured after 15 minute		Saturated Temperature	Superheat	_ Discharge Temp	
Compressor: Type Running Volts Amps (1 <sup>st</sup> Stage) Amps (2 <sup>nd</sup> Stage)					
Low Voltage: R	Y1Y2	Y2Out O W1_	W2		
Suction Line Size Liquid Line Size Vertical Rise ft. Total Length ft. # of Els Is there underground pipe (Y/N) Length underground ft. Refrigerant added ozs If line size verification is required, provide configuration drawings. Refrigerant added is for system match and line length beyond 25'					
Return Air: db Temp wb Supply Air: db wb \Delta T  Values must be taken as close to the coil as possible. Wb temps must be recorded to the nearest tenth of a degree					
Return Air Static Pressure Supply Air Static Pressure Total Static  Taken downstream of filter for return and upstream of coil for supply (unless a single piece air handler)					
CFM Calculation Method: Temp Rise Velometer ECM Board Settings					
ECM Jumper Settin	gs: Cool Adj	just Heat Delay	Hum1	HP	
Other Air Handler, Defrost Control or Furnace Jumper Settings:					
Comments					

## **Total Static Measurement**

