RESIDENTIAL START UP CHECK LIST

,	nd. Model #	Serial #						
Á AH/Furn. Model # Á		Serial #	Serial #					
		Serial #						
A	c. Heat Model #							
Ow Á	nerPh	one #	Start Up Date					
Ow	ner Address							
Installing Contractor		Start Up I	Mechanic					
	Check and verify model number	rs to insure proper mat	ch up					
	Install field accessories as required (Follow accessory installation instructions)							
	If installing a TXV, carefully tighten connections and install/insulate sensing bulb							
	Prior to energizing the system, inspect;							
	☐ All factory electrical conr	ections (tighten as nee	eded) and verify field wiring, including					
	accessories, transformer	tap etc.						
	\square All refrigerant lines and c	apillary tubes (separat	e lines as needed)					
	Verify thermostat parameters ha	thermostat parameters have been set to jobsite requirements						
	Inspect and set pin selections on air handler, furnace and condensing unit (if applicable)							
	Install primary and secondary drains as per I/O and local codes							
	Install line set, purging with Nitrogen while brazing (Leak check refrigeration system)							
	Evacuate to below 500 microns (Must stay below 1000 microns for 7 minutes)							
	Calculate and weigh in refrigerant charge (Refer to application data sheet)							
	Furnaces: Leak check all gas connections, verify a complete and solid ground exists							
	Furnaces: If converting to LP verify the correct kit has been used and installed.							
	Refrigeration Systems: Verify airflow, operate for 15 minutes, then measure/record							
perf	formance. <i>If heat pump, operate i</i>	in both heating and cod	oling modes					
	Perform all other start up proce	dures outlined in the in	stallation instructions and complete the					
data	a fields on page 2 of this docume	nt						
	Balance system airflow to each	room to insure proper	distribution					
	Provide owner with information	packet, explaining ther	mostat and system operation					

Residential Start-Up Information Sheet

DSC Player (Cooling & Hoot Du		Mod Low			liah Lli	y h				
PSC Blower (Cooling & Heat Pump) Low										
		_ Med Low								
Standard ECM "X13" (Cooling & Heat Pump) Low Med Low Med Med High High										
Standard ECM "X-13" Supplemental Heat Low Med Low Med Med High High										
Enhanced ECM "Variable Speed	l" Cool	Adjust		_ Heat	Delay _					
Blower Current	Airflow	CFM	to corre	lone in fillable form will hav ct information (if need be). your local Virginia Air Tech	If you would like a form	Please change in non fillable form, please				
Gas Furnace Natural Gas _	LP E	BTU/H	Supply	Temp	_ Vent Ma	iterial				
Inlet Gas Pressure (With All Gas Appliances Operating) Return Temp Size Total Horizontal ft										
Manifold Pressure (Hi)	(Low)		Temp R	ise	Total Ver	tical ft 90's				
<u>Line Set</u> Package Unit Evaporator Above Below The Condensing Unit										
Liquid Line Size										
Number of Elbows Under ground Pipe Y N Refrigerant Added lbs ozs										
Electrical Compressor: Running Voltage Compressor Current (Full Capacity) AMPS										
Low Voltage C – R C-Y C-W										
Refrigerant Mode of Operation Heating Cooling Outdoor Dry Bulb Temp										
Metering Device Piston Y Size TXV Y Model										
True Suction	Super	Heat		Liquid	Satura	tion Temp				
Pressure	Saturatio	n Temp		Line Pressure	Liquid L	ine Temp				
	Supe	Heat			Sub	Cooling				
Compressor Discharge Temperature										
System Capacity BTUH = 4.5 cfm x Δ h										
Return: Dry Bulb Temp Wet Bulb		Bulb	Enthal	oy (h)						
Supply : Dry Bulb Temp	Supply : Dry Bulb Temp Wet Bulb		Enthalpy (h)							
=ΔT				Δh	BTUH	=				
NOTES										

Static Pressure Measurements

