RESIDENTIAL START UP CHECK LIST

Cond. Model #		Serial #						
Evap. Model #		Serial #						
AH/Furn. Model #		Serial #						
Ele	c. Heat Model #Phone #	Serial #	Ctart III Data					
Ow	/ner Pnone #		Start Up Date					
Ins	ner Addresstalling Contractor	Start Un	Mechanic					
1110	talling Contractor	Otal Cop						
	Check and verify model numbers to insu	ure proper mat	tch up					
	Install field accessories as required (Follow accessory installation instructions)							
	If installing a TXV, carefully tighten connections and install/insulate sensing bulb							
☐ Prior to energizing the system, inspect;								
	$\ \square$ All factory electrical connections (tighten as needed) and verify field wiring, including							
	accessories, transformer tap etc.							
	$\ \square$ All refrigerant lines and capillary tubes (separate lines as needed)							
	Verify thermostat parameters have been set to jobsite requirements							
	Inspect and set pin selections on air handler, furnace and condensing unit (if applicable)							
	Install primary and secondary drains as per I/O and local codes							
	Install line set, purging with Nitrogen while brazing (Leak check refrigeration system)							
	Evacuate to below 500 microns (Must stay below 1000 microns for 7 minutes)							
	Calculate and weigh in refrigerant charge (Refer to application data sheet)							
	Furnaces: Leak check all gas connections, verify a complete and solid ground exists							
	Furnaces: If converting to LP verify the correct kit has been used and installed.							
	Refrigeration Systems: Verify airflow, op	perate for 15 m	ninutes, then measure/record					
per	formance. <i>If heat pump, operate in both h</i>	neating and co	oling modes					
	Perform all other start up procedures ou	utlined in the in	stallation instructions and complete the					
dat	a fields on page 2 of this document							
	Balance system airflow to each room to	insure proper	distribution					
	Provide owner with information packet.	explaining the	rmostat and system operation					

Residential Start-Up Information Sheet

PSC Blower (Cooling & Heat Pump) L / ML / M / MH / H (Supplemental heat) L / ML / M / MH / H								
Standard ECM "X13" (Cooling & Heat Pump) 1 / 2 / 3 / 4 / 5 (Supplemental heat) 1 / 2 / 3 / 4 / 5								
Enhanced ECM "variable speed" Cool Adjust Heat Delay								
Blower CurrentAmps			Airflow		CFM			
Gas Furnace Natural / LP Supply Temp								
Inlet gas pressure (With all Gas Appliances Operating) Return Temp								
Manifold pressure (hi) (low)					Temp Rise			
<u>Line Set</u> / (Package Unit) Evaporator (Above / Below) Condenser								
Liquid Line Size Vapor Line Size Vertical Rise ft. Total Length ft.								
# of Els Underground pipe (Y) / (N) Length Undergroundft.								
Refrigerant Addedlbsozs								
Electrical Compressor: Running Voltage Compressor Current (full capacity)Amps								
Low Voltage C – R C-Y C-W								
Refrigerant Mode of Operation (Heat/Cool) Metering Device: (Piston Size) / (TXV)								
Outdoor dry bulb temp								
True Suction	e Suction Vapor Line Temp		Liquid Line	S	Saturation Temp			
Pressure	Saturation Te	emp	Pressure	L	Liquid Line Temp			
	Super F	leat			Sub Cooling			
Compressor Discharge Temp								
System Capacity (BTUH = $4.5 \times \text{cfm} \times \Delta \text{h}$)								
Return: Dry Bulb Temp Wet Bulb Enthalpy (h)								
Supply: Dry Bulb Temp Wet Bulb Enthalpy (h)								
	= ΔT	Δh	BTUH=					
Natao								
Notes								

Static Pressure Measurements



